

P-129

Technical Feasibility Report
(To be issued by APDCL)

Name of Sub Division: Tezpur ESD-II
Consumer Number: 63006001309
Meter No:

Application Number: TESD/SOLAR/001-II

Technical Feasibility Report on proposed installation of Grid connected Solar rooftop PV plant


Sl. No	Description	Observation of field official
A Applicant Details		
1	Name of the Applicant	<u>DR. BIREN DAS (REGISTRAR)</u>
2	Address of Applicant	<u>TEZPUR UNIVERSITY NAPAAM : 784-028</u>
3	Category of consumer as per applicable tariff	<u>HT- BULK EDUCATION</u>
4	Type of existing connection: 1ph LT or 3 ph , LT/HT	<u>3PHASE, HT 3ph 4 wire CTPT operated</u>
5	Type of Metering (Please tick)	1. Single phase 2 wire whole current static LT meter 2. 3 phase 4 wire Static Trivector LT Meter 3. 3 phase 4 wire CI Operated Trivector Meter 4. HT Metering <input checked="" type="checkbox"/>
	Metering arrangement ✓	1. Prepaid 2. Postpaid <input checked="" type="checkbox"/>
6	Sanctioned Load in kW / Contract demand in KVA	<u>2000 Kw 1500 Kw</u> <i>Prmdn</i>
7	Type of building	<input checked="" type="checkbox"/> Assam Type <input checked="" type="checkbox"/> Multistoried Building <input type="checkbox"/> Apartment <input type="checkbox"/> Others
Nearest Pole Number:		
B Distribution Transformer Details		
1	Location	<u>TEZPUR UNIVERSITY</u>
2	Transformer No	<u>00APG001/1 & 00APG001/2</u>
3	Capacity in KVA	<u>2500 Kva & 2500 Kva</u>
4	Total Connected load in kW	<u>2000 Kw</u>
5	Peak Load of the Transformer/ DTR(KW)	<u>1347 kW</u>
6	Aggregate capacity of Solar Rooftop PV(SRTPV)system already connected in kWp in the building/ premise	<u>-</u>
7	Proposed SRTPV capacity in kWp*	<u>1000 Kw</u>
8	Total aggregate capacity in the building / premise in kWp(6+7)	<u>1000 kWp</u>

*Sub-Divisional Engineer
Elect. Sub-Division II
APDCL, Tezpur*

9	Whether the transformer capacity is adequate to deliver the proposed SRTPV system in addition to existing solar RTPV systems as per AERC Regulations.**	<input checked="" type="checkbox"/> Yes / No
10	Mode of execution(Please Tick)	1. CAPEX 2. RESCO <input checked="" type="checkbox"/> 3. Others
C Connecting Feeder Details		
1	Name of the ³³ 11kV feeder	Tezpur University
2	Feeder Number	
3	Name of the 33/11kV Sub-Station	
4	Type of the conductor/cable (size)	Wvg.
5	Total connected load in the feeder in KW	1500 KW
6	Aggregate capacity (kWp) of SRTPV systems already connected in the feeder	0
7	Peak load of the feeder in KW	1347 KW
8	Proposed SRTPV installation is technically feasible in the existing feeder	feasible.
Yes / No <input checked="" type="checkbox"/> (if it is not feasible, tick the reasons) (i) Overloading of transformer (ii) Conductor constraints in the feeder (iii) Applied aggregate solar panel capacity is more than 80% of connected load (iv) DTR already attains allowable 20% peak load on account of SRTPV installations / capacity addition (v) Outstanding revenue liability not cleared (vi) Connected load is not adequate for eligibility of installation Minimum allowable SPV capacity plant of 1 KW(shall be within 80% of connected load) (vii) Proposed SRTPV installation capacity exceeds allowable Maximum capacity of 1 MW (viii) Inadequate shadow free area for installation of solar panel (ix) Others, if any		

NB: (i) * The solar panel capacity of the consumer shall be within 80% of connected/contracted demand
 (ii) **The cumulative solar panel capacity of all such consumers connected to the Transformer/DTR is limited to 20% of the peak capacity of the Transformer/DTR

I hereby certify that the above said SRTPV installation is technically feasible/not feasible /feasible with 1000 KW capacity.

Signature and Name 
 SDE,
Electrical Sub - Division, APDCI,
 Sub-Divisional Engineer
 Tezpur Elect, Sub-Division II
 APDCI, Tezpur